

Critical Path																																		
Activity ID	Activity Name	OD	Start	Finish	Late Start	Late Finish	Total Float	2022												2023												2024		
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Intersection Improvements along Main St. (Rte. 70/117) at Lunenburg		431	17-May-22	06-Feb-24	03-Jun-22	17-Mar-24	27																											06-Feb-24
117647-NTP	Notice to Proceed - May 17, 2022	0	17-May-22		03-Jun-22		17	◆ Notice to Proceed - May 17, 2022																										
117647-108	Utility Notifications - Contractor Submits Utility Schedule	31	17-May-22	16-Jun-22	19-Aug-22	18-Sep-22	94																											
117647-132	Prepare and Submit Drainage Structures and Pipes	30	17-May-22	15-Jun-22	03-Jun-22	02-Jul-22	17																											
117647-135	Prepare and Submit Castings	30	17-May-22	15-Jun-22	03-Jun-22	02-Jul-22	17																											
117647-177	Review and Approve Drainage Structures and Pipes	30	16-Jun-22	15-Jul-22	03-Jul-22	01-Aug-22	17																											
117647-180	Review and Approve Castings	30	16-Jun-22	15-Jul-22	03-Jul-22	01-Aug-22	17																											
117647-195	Utility Notifications - MassDOT Reviews / Issues NTP	7	17-Jun-22	23-Jun-22	19-Sep-22	25-Sep-22	94																											
117647-198	Utility Notifications - 30 Day Mobilization (lead-time)	30	24-Jun-22	23-Jul-22	26-Sep-22	25-Oct-22	94																											
117647-283	Preconstruction Meeting - June 28, 2022	1	27-Jun-22	27-Jun-22	15-Jul-22	15-Jul-22	13																											
117647-286	Mobilization to the Project Site	8	28-Jun-22	08-Jul-22	18-Jul-22	27-Jul-22	13																											
117647-289	Install Construction Signage	5	11-Jul-22	15-Jul-22	28-Jul-22	03-Aug-22	13																											
117647-204	Fab and Deliver Drainage Structures and Pipes	30	16-Jul-22	14-Aug-22	02-Aug-22	31-Aug-22	17																											
117647-207	Fab and Deliver Castings	30	16-Jul-22	14-Aug-22	02-Aug-22	31-Aug-22	17																											
117647-292	Clearing & Grubbing	5	18-Jul-22	22-Jul-22	04-Aug-22	10-Aug-22	13																											
117647-222	NGrid - Replace Utility Poles as Indicated on the Plans	20	25-Jul-22	19-Aug-22	26-Oct-22	23-Nov-22	65																											
117647-298	Install Tree Protection and Fencing	5	25-Jul-22	29-Jul-22	11-Aug-22	17-Aug-22	13																											
117647-301	Install Erosion Controls	5	01-Aug-22	05-Aug-22	18-Aug-22	24-Aug-22	13																											
117647-307	Test Pits	5	08-Aug-22	12-Aug-22	25-Aug-22	31-Aug-22	13																											
117647-310	Install Drainage Structure & Pipes - Main St - Sta. 2+00 - 14+00	14	15-Aug-22	01-Sep-22	01-Sep-22	21-Sep-22	13																											
117647-225	NGrid - Replace 14 Anchors and Guy Wires	10	22-Aug-22	02-Sep-22	25-Nov-22	08-Dec-22	65																											
117647-313	Install Drainage Structure & Pipes - Lunenburg Rd - Sta. 40+00 - 42+00	10	02-Sep-22	16-Sep-22	22-Sep-22	05-Oct-22	13																											
117647-228	NGrid - Replace 3 Transformers	2	06-Sep-22	07-Sep-22	09-Dec-22	12-Dec-22	65																											
117647-231	NGrid - Install/Replace Approximately 2,500' of Spacer Cable Throughout the Project Limits	10	08-Sep-22	21-Sep-22	13-Dec-22	27-Dec-22	65																											
117647-316	Install Drainage Structure & Pipes - Main St - Sta. 14+00 - 18+50	7	19-Sep-22	27-Sep-22	06-Oct-22	17-Oct-22	13																											
117647-234	NGrid - Install/Replace Approximately 80' of Open Wire Primary	4	22-Sep-22	27-Sep-22	28-Dec-22	03-Jan-23	65																											
Start Date: 17-May-22 Finish Date: 06-Feb-24 Data Date: 17-May-22 Page 1 of 3 117647-BL00		Actual Work Remaining Work Critical Remaining Work ◆ Milestone Summary					Main Street (Rte. 70/117) Roadway Improvements Lancaster, Massachusetts A. F. Amorello & Sons, Inc. -Baseline Schedule-												Arnold Engineering Co., Inc.															
							Date												Revision					Checked					Approved					

[illegible]

